



## SUNY Oswego Facilities Services Monthly Project Update

February, 2018

|              |                            |
|--------------|----------------------------|
| Project #    | 100105                     |
| Project Name | Lanigan Room 25 Conversion |

|               |  |
|---------------|--|
| Project Scope | <p>Dividing room 25 Lanigan to create a large lockable storage area for student used equipment. This portion of the room will need a check out desk for a student worker. The remaining portion of the room will be used as a storage area for the multiple TV studios found within the building.</p> <p>The concrete floor and ceiling will remain the same, the walls will be painted. Ventilation, life safety, electrical (including lights), and telecom will be modified to meet the new needs of the space.</p> |
|---------------|--|

|               |               |
|---------------|---------------|
| Project Phase | P1 - Planning |
|---------------|---------------|

|                             |                |
|-----------------------------|----------------|
| Current Project Coordinator | Tedra Marshall |
|-----------------------------|----------------|

|             |             |  |
|-------------|-------------|--|
| Consultants | SUNY Oswego |  |
| Contractors | SUNY Oswego |  |

|                |   |
|----------------|---|
| Project Update | 2-20-18 - TLM - Shelving was delivered 2-15-18. Project is now in the close out phase |
|----------------|---|

|                  |                           |            |
|------------------|---------------------------|------------|
| Project Schedule | Project Start Date        | 03/10/2016 |
|                  | Project Finish Date       | 11/27/2017 |
|                  | Planning Start Date       | 03/10/2016 |
|                  | Planning Finish Date      | 09/13/2016 |
|                  | Design Start Date         | 08/06/2017 |
|                  | Design Finish Date        | 08/22/2017 |
|                  | Construction Start Date*  | 09/18/2017 |
|                  | Construction Finish Date* | 11/27/2017 |
|                  | Equipment Start Date      |            |
|                  | Equipment Finish Date     |            |

\*Construction Dates Include Warranty Period

|               |                           |          |
|---------------|---------------------------|----------|
| Project Costs | Projected Budget          | \$18,350 |
|               | Projected Costs           | \$2,803  |
|               | Projected Budget Variance | \$15,547 |

