



SUNY Oswego  
Facilities Services  
*Provide, Support & Serve*

## SUNY Oswego Facilities Services Monthly Project Update

March, 2017

Project #	100122
Project Name	Campuswide Lactation Rooms

Project Scope	Design and construct lactation rooms in all academic and residential buildings on campus.
---------------	---

Project Phase	C3 - Construction
---------------	-------------------

Current Project Coordinator	Linda Paris
-----------------------------	-------------

Consultants	Dwyer Architectural LLC	
Contractors		

Project Update	Lakeside is still waiting on occupied/vacant lock but is operational (key can be picked up from Johnson or Riggs front desk). Install expected around 4/7/17. All other priority one and two rooms are complete. Custodial staff has been reminded to check the rooms for cleanliness.
----------------	--

Project Schedule	Project Start Date	01/26/2016
	Project Finish Date	03/12/2018
	Planning Start Date	01/26/2016
	Planning Finish Date	05/16/2016
	Design Start Date	10/18/2016
	Design Finish Date	12/26/2016
	Construction Start Date*	08/01/2016
	Construction Finish Date*	03/12/2018
	Equipment Start Date	
	Equipment Finish Date	

\*Construction Dates Include Warranty Period

Project Costs	Projected Budget	\$ 66,400
	Projected Costs	\$ 20,045
	Projected Budget Variance	\$ 46,355